

ACE Jobsite Inspection Report Habitat for Humanity

This report is the property of ACE USA and is for use only in conjunction with the sale of ACE USA products. Any other use or distribution is prohibited.

For Internal Use Only

Affiliate Name:	Date:
Affiliate Address:	
Job Site Name:	
Job Site Address:	
Contact/Title:	HSE Consultant:
Phone:	Phone:

1. Site Safety Representative

Name of designated Safety Manager:	
Years of Experience:	Nature of Experience: <input type="checkbox"/> Construction <input type="checkbox"/> General Industry <input type="checkbox"/> Other
Training Requirements:	
On Site Daily: <input type="checkbox"/> Yes <input type="checkbox"/> No	Written Checklist Used: <input type="checkbox"/> Yes <input type="checkbox"/> No
Means to Verify Competency:	
Responsibilities:	
Site Supervisor: <input type="checkbox"/> Employee <input type="checkbox"/> Volunteer	
Summary of Supervisor's Contracting Experience:	

2. Safety Plans/Programs

	Yes	No	NA		Yes	No	NA
Site-specific safety plan (<i>posted</i>)	<input type="checkbox"/>	<input type="checkbox"/>		Fall rescue plan	<input type="checkbox"/>	<input type="checkbox"/>	
Site-specific job hazard analyses (<i>posted</i>)	<input type="checkbox"/>	<input type="checkbox"/>		Trench rescue plan	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Fire action plan completed and posted	<input type="checkbox"/>	<input type="checkbox"/>		Emergency action plan (<i>including #'s posted</i>)	<input type="checkbox"/>	<input type="checkbox"/>	
HazCom program in place (<i>w/MSDS available</i>)	<input type="checkbox"/>	<input type="checkbox"/>		Hot work permit system	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Daily safety inspection form completed	<input type="checkbox"/>	<input type="checkbox"/>		Procedures for inclement weather	<input type="checkbox"/>	<input type="checkbox"/>	
Comments:							

3. Manpower

	Yes	No
• Workers receive daily safety orientation (in written format and signed by all)	<input type="checkbox"/>	<input type="checkbox"/>
• Waivers obtained from volunteers	<input type="checkbox"/>	<input type="checkbox"/>
• Volunteers have completed the "Volunteering on a Habitat for Humanity Job Site" course	<input type="checkbox"/>	<input type="checkbox"/>
• First aid responders and kit (<i>including bloodborne pathogen materials</i>) available within 6 minutes	<input type="checkbox"/>	<input type="checkbox"/>
• Percent of work subcontracted		
• Type of work subcontracted		
• Certificates of Insurance obtained from suppliers and subcontractors	<input type="checkbox"/>	<input type="checkbox"/>
• Hold Harmless contracts have been requested and/or signed	<input type="checkbox"/>	<input type="checkbox"/>
Method(s) of pre-work screening of volunteers		

4. Fire Prevention

	Yes	No	NA		Yes	No	NA
Fuel stored >20' from building	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Building has 2A extinguishers every 3000 sq ft	<input type="checkbox"/>	<input type="checkbox"/>	
Fuel storage includes a Class 20B rated extinguisher	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Extinguishers with 100' travel from any point	<input type="checkbox"/>	<input type="checkbox"/>	
Fuel storage signed "no smoking"	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Extinguishers charged; inspection tags current	<input type="checkbox"/>	<input type="checkbox"/>	
Flammables inside limited to 25 gallons	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Personnel receive annual extinguisher training	<input type="checkbox"/>	<input type="checkbox"/>	
Fuel containers are DOT approved	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Good housekeeping	<input type="checkbox"/>	<input type="checkbox"/>	
Flammables/combustibles out of egress paths	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Egress paths clear and accessible	<input type="checkbox"/>	<input type="checkbox"/>	
Extinguishers conspicuously located	<input type="checkbox"/>	<input type="checkbox"/>		Other (<i>specify</i>):			
Comments:							

5. Fall Prevention

	Yes	No	NA		Yes	No	NA
Not Necessary for Work Activities at time of Inspection (<i>Comments Required</i>)							
Walk board and ramps at least 18" wide	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Stairs w/4 risers or 30" equipped with railing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

			system				
Ramps >20 degrees are cleated	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Risers have deviations not exceeding 1/4"	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Floors well maintained, kept clear	<input type="checkbox"/>	<input type="checkbox"/>		Guardrail system provided; 200 lb capacity; no splinters	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Slab/porch foundation step <19"	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Guardrails 39-45" high	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Ramps >6' in height equipped with guardrails	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Mid-rails provided between top rail and floor	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20" landings provided out of door swing radius	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Toeboards installed where objects could fall or as required	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Window/door openings are protected (6' fall)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Holes >2" have covers marked and secured	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Porch sides are protected (6' fall)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Hole covers withstand twice the intended load	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Potential slip/trip hazards identified/controlled	<input type="checkbox"/>	<input type="checkbox"/>		Other (<i>specify</i>):			
Comments:							

6. Roofs/Open-sided Second Floors (>6' height)	Yes	No	NA	Yes	No	NA	
Not Necessary for Work Activities at time of Inspection (<i>Comments Required</i>)							
2-story roofing subcontracted (no volunteers)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Fall protection equipment in good repair	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Material storage: 10' from edges and openings	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Personal fall arrest systems in use	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Materials secured	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Anchors properly secured (<i>per manufacturer</i>)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Floor openings protected	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Fall protection competent person onsite	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Roofs >4/12 pitch requires use of toeboards	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	No standing on top plate when setting roof truss	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Comments:							

7. Scaffolding	Yes	No	NA	Yes	No	NA	
Not Necessary for Work Activities at time of Inspection (<i>Comments Required</i>)							
Daily inspections completed/log reviewed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Guardrails and midrails provided	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Stable/level surface; secured	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Toeboards provided where needed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Cross bracing in place; pins locked	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Walking/working surfaces are at least 18" wide, fully decked, and secured	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Loading within limits	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Components in good condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
>3' from power lines if 300 volts are less	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Scaffold competent person onsite	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Proper access provided	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Hard hats are worn	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Comments:							

7a. Scaffolding (Fabricated Welded Type)	Yes	No	NA	Yes	No	NA	
Not Necessary for Work Activities at time of Inspection (<i>Comments Required</i>)							
Daily inspections completed & log reviewed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Integrated ladder section installed properly (in straight line)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Base plates used on stable surface	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Guardrails, mid-rails in place at 10' or higher (6' is better)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Base plate & mud sills used on unstable surface	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Toe-boards in place when necessary	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Base plates secured to mud sills	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Fully decked on walking or work surfaces	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Proper leveling equipment in use	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Secured to home if over 4X's minimum base dimension	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Frames are level & plumb	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Proper plank over lapping on frames (6 to 12")	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Cross bracing in place & pins locked	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Plank secured form uplift or removed during high winds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Frame weight loading not exceeding limits	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Planking deflection less than 1 - 5/8" (1:60th) when loaded	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Tools & Materials stored or stacked properly	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Planking is in good condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

to keep them from falling off					
10' away from power-lines	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Pins are in place to prevent uplift & separation	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
Proper access provided (not exceeding 24" on 1st step)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Ramps or runways are used as necessary between levels	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
scaffold surface & surrounding area clean & clear	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Designated Scaffold "competent person" on site	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>
Scaffolding is not overloaded with materials or workers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Other (<i>specify</i>):	
Comments:					

7b. Scaffolding (Pump Jack Type)	Yes	No	NA	Yes	No	NA
Not Necessary for Work Activities at time of Inspection (<i>Comments Required</i>)						
Brackets & braces are made from metal plates & angles	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Workbench uses for materials & railing only	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Brackets have 2 positive gripping mechanisms	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Poles secured by rigid metal bracing @ top & bottom	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Guardrails installed beyond 10' (ends included)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Wood pole lumber straight-grained & in good condition	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Not in excess of 500 Lbs. of loading	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Wood pole splicing completed correctly	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Not exceeding 2 worker limit per 8'	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Wood poles not exceeding 30'	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Working surface is 12" minimum & in good condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Brackets not exceeding 8' between brackets	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Comments:						

7c. Scaffolding (Carpenter/Bracket Type)	Yes	No	NA	Yes	No	NA
Not Necessary for Work Activities at time of Inspection (<i>Comments Required</i>)						
Metal brackets are attached to either item below....				Carpenter bracket scaffold must be bolted thru opposite side of the structures wall	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Supporting framework such as walers on the wall, or	<input type="checkbox"/>	<input type="checkbox"/>		Work surface is fully decked 12" wide & in good condition	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Supporting structure such as top plate	<input type="checkbox"/>	<input type="checkbox"/>		Not exceeding 25 Lbs. per sq. foot	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Bolted through opposite side of the structures wall	<input type="checkbox"/>	<input type="checkbox"/>		Not exceeding 2 worker limit per 8'	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Folding metal brackets have bolts or pins in place	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Brackets not exceeding 8' between brackets	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Bottoms of brackets are bolted or nailed securely	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Other (<i>specify</i>):		
Comments:						

8. Ladders	Yes	No	NA	Yes	No	NA
Not Necessary for Work Activities at time of Inspection (<i>Comments Required</i>)						
Rungs, braces, feet in good condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Tied off; rails extended 3" above exit point	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Hardware is tight	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Angle <4:1 ratio	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Not used in hazardous locations (e.g. doorways)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Placed on stable/level footing; secured	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Stepladders fully opened/locked when used	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	3-point contact when ascending/descending	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Non-conductive ladders used near electricity	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	No standing on top step or platform of ladder	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>
Type and capacity appropriate (<i>no Type III</i>)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Other (<i>specify</i>):		
Comments:						

9. Trenching and Excavation	Yes	No	NA	Yes	No	NA
Not Necessary for Work Activities at time of Inspection (<i>Comments Required</i>)						
Underground utilities are located and marked	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Dewatering provided where water accumulates	<input type="checkbox"/>	<input type="checkbox"/> <input type="checkbox"/>

Sloping, shielding, shoring used for depths >5'	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Barricading used where necessary	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Egress provided for depths >4'	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Trenching competent person onsite	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Piles/materials at least 2' from edges	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Adjacent structures supported as needed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Workers do not work outside trench boxes	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Workers trained	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Trench boxes are unoccupied when moved	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Other (<i>specify</i>):			
Comments:							

10. Demolition and Renovation	Yes	No	NA	Yes	No	NA	
Not Necessary for Work Activities at time of Inspection (Comments Required)							
Site survey completed by a PE	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Combustible scrap/debris removed regularly	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Utilities are disconnected, capped	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Containers provided for collection waste/trash	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Hazardous materials identified and removed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Containers for hazardous waste have lids	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
WC/GL certificates of insurance from contractor	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Abatement program for asbestos and lead paint	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Egress is clear, unobstructed, and inspected daily	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Other (<i>specify</i>):			
Comments:							

11. Personal Protective Equipment	Yes	No	NA	Yes	No	NA	
Hard hats where hazard dictates; worn properly	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Protective footwear where hazard dictates	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Hearing protection where hazard dictates	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Respirators where hazard dictates (<i>dusts</i>)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Appropriate gloves for work being performed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Skin protected where hazard dictates	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
ANSI Z87.1 rated safety glasses/face shield where hazard dictates	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Reflective vests worn when working near traffic	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Comments:							

12. Electrical Safety	Yes	No	NA	Yes	No	NA	
Outside power supply marked and locked	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Electrical competent person onsite	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Power lines >10' above walkways	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Cords in good condition (<i>insulation, ground pins</i>)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Overhead lines shrouded or de-energized when working near lines	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Pigtails/3-ways UL jobsite approved	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Signs posted below (at ground level) overhead lines	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Cords protected from damage (<i>e.g., cuts, vehicles, foot traffic, pinch points, water</i>)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Live 220 volt lines >3' from workers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Cords have strain-relief (<i>not hung by nails or metal fasteners</i>)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Inside power have covers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Cords of appropriate capacity/size for load \geq 14 AWG (<i>#16 AWG permitted</i>)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
GFCI protection with temporary wiring and in wet/potentially wet areas				Cords not arranged to present tripping hazards	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Comments:							

13. Tools	Yes	No	NA	Yes	No	NA	
Workers trained on tool safety	<input type="checkbox"/>	<input type="checkbox"/>		Impact tools dressed (<i>not mushroomed</i>)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Well-maintained; in good condition (<i>incl cords</i>)	<input type="checkbox"/>	<input type="checkbox"/>		Powder actuated tools used by qualified people	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Guards in place	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Pneumatic guns used by qualified people	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
A/C tools used only in dry areas	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Other (<i>specify</i>):			
Comments:							

14. Material Handling	Yes	No	NA	Yes	No	NA	
Not Necessary for Work Activities at time of Inspection (Comments Required)							
Equipment inspected daily by rigger	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Loads within chart capacity	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Hoist equipment level; outriggers secure	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Workers not working under loads	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Qualified rigger performs rigging	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Staging area stacked securely	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Slings in good condition; have ID tags	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Equipment has bi-directional alarm system	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Loads secured	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Operator ensures good visibility	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Control Access Zones used	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Team lifting used when load exceeds 30 lbs	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
No lifting within 15' of power lines	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Certified operators and signal persons used	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Comments:							

15. General Site Controls	Yes	No	NA		Yes	No	NA
Lumber free of nails or bent over	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Adequate port-o-lets	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Impalement hazards identified and addressed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Port-o-lets in sanitary condition	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Poison plants located and marked/removed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Accumulation of trash/debris controlled	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Rebar caps ("flat" type) in use	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Other (specify):			
Comments:							

16. Theft Prevention	Yes	No	NA		Yes	No	NA
Job storage trailer made of heavy duty steel	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Appliance delivery scheduled house is secure	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Trailer door equipped with heavy duty locks	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Outside items out of sight; secured	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Local authorities asked to patrol after hours	<input type="checkbox"/>	<input type="checkbox"/>		Trailer is secured from theft (e.g. wheels removed, standard lock)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Comments:							

17. Recommendations
Summary:
Compliance Commitment Obtained: <input type="checkbox"/> Yes <input type="checkbox"/> No
Comments: